

One Year Check



Check Name : Tedders, 4 rotors
 Date : 01.02.2019
 Machine ID : _____
 Hectares worked : _____
 Delivery date : _____
 E-mail inspector : _____

For more detailed information regarding the checkpoints below, please check the operation manual or service manual.

1) Frame & Guard

- | | | |
|---|-----------------------------|------------------------------|
| 1.1) Visual inspection for rotor tines and their pivot bolts including bearings | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |
| 1.2) Check the damper Headstock and Mainframe | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |
| 1.3) Check air pressure on the Wheel 1.5 bar | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |
| 1.4) Check the Axle bearing and bushes | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |
| 1.5) Check the guard | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |

Remarks : _____

2) PTO Drive Shaft

- | | | |
|--|-----------------------------|------------------------------|
| 2.1) Visual inspection of shielding`s | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |
| 2.2) Inspection the inner and outer PTO shafts profile | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |
| 2.3) Visual inspection of parking stands | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |

Remarks : _____

3) Gear Box

- | | | |
|---|-----------------------------|------------------------------|
| 3.1) Check on the Main gear the gap between Input shaft and the Crownwheel 0.1-0,4 mm | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |
| 3.2) Inspection the Oil Level from Main gear | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |
| 3.3) Inspection the oil Level from Rotorgear | <input type="checkbox"/> OK | <input type="checkbox"/> N/A |

Remarks : _____

4) Tine-Tinearms

4.1) Check the connection Tinearm - Gear OK N/A

4.2) Check the connection Tine - Tinearm OK N/A

5) Hydraulic

5.1) Check the Hydraulic hoses & connection OK N/A

5.2) Check the Hydraulicsystem (folding &unfolding) OK N/A

6) Electric system

6.1) Checking the lighting System OK N/A

Remarks : _____

7) Technical Documentation & Equipment

7.1) Check if all documets and tools are still at the machine OK N/A

7.2) Take a picture of the ID plate OK N/A

Remarks : _____

8) Optional equipment

8.1) Check the funktion of all Optional equipment OK N/A

Remarks : _____

9) M) Miscellaneous

9.1) Has a service/maintenance been carried out on the product? OK N/A

Remarks : _____

Other remarks

Minimum 2 pictures are required for the check to be approved.